

[illegible]



مكتب رمك للاستشارات الهندسية
Office Ramak For Engineering Consultancy
تصميم - إشراف - تخطيط عماليدي - إدارة مشاريع

القطاع : طرق المواصلات : 05605766 : 01131 : 04474379

جودة
أمانة
جودة



شركة طرق الرياض للمقاولات
RIYADH ROADS CONTRACTING CO.

الإستشاري :- مكتب رمك للإستشارات الهندسية			الإدارة العامة للتنفيذ والإشراف إدارة تنفيذ الطرق			المقاول :- شركة طرق الرياض للمقاولات		
تقرير إستلام طبقة ردم								
PED-B10-8		رقم الشارع :-	تلال الغروب		إسم المشروع :-			
40.64M		طول الشارع :-	BLOCK10		رقم المخطط :-			
10		عرض الشارع :-	BOUTTOM OF SUPGRADE		رقم الطبقة :-			
		WIDHT-R	LAYAER THICKNESS		0.150			
		WIDHT-L	DEPTH FROM TOP SUB.G		0.150			
PVI	Station	Easting	Northing	L	C.L	R	CL width from L	CL width from R
SLOPE				1.00%	0.00%	1.00%		
1	0	529225.050	2369805.544	52.260	52.210	52.260	5.000	5.000
2	12.5	529236.591	2369800.744	52.340	52.290	52.340	5.000	5.000
3	25	529248.133	2369795.944	52.420	52.370	52.420	5.000	5.000
4	37.5	529259.674	2369791.144	52.500	52.450	52.500	5.000	5.000
5	40.64	529262.577	2369789.936	52.520	52.470	52.520	5.000	5.000
الإستشاري				المقاول				
مكتب رمك للإستشارات الهندسية				شركة طرق الرياض للمقاولات				
الإسم :-				الإسم :-				
التوقيع :-				التوقيع :-				
التاريخ :-				التاريخ :-				

شركة طرق الرياض للمقاولات

شركة طرق الرياض للمقاولات

In-place Density and Water Content of Soil by EDG

Project	تنفيذ اعمال البنية التحتية	Report No.	PRO-240463.23
Client	شركة طرق الرياض للمقاولات	Testing Date	15/05/2024
Location	جدة - حي الامير فواز - مخطط ثلال الغروب	Sample By	Hossam
Test Apparatus	NL scientific	Ref.	ASTM D 7698

Layer	Sub Grade
Location	Block 10 (8 متر)

FIELD TEST RESULTS						
TEST NO.	LOCATION	wet denisty	dry denisty	water content	compaction	percent req.
		kg/m3	kg/m3	%	%	%
1	-	2.333	2.168	7.6	100.2	
2	-	2.351	2.185	7.6	101.0	
3	-	2.179	2.056	6.0	95.0	

M.D.D = 2.164 kg/m3
O.M.C = 7.48 %

The lab is responsible of all information provided in this report , unless this information is given by the client.

*These results are for the tested materials and tested locations only.

The lab is not responsible of sampling, sample is tested as received.

The report will not be re issued until authorized by the lab management, Lab is not responsible about the sample after two weeks of the test reoport date.

Cheked by

[Signature]



Approved by

[Signature]



Room 372575 commercial Jeddah, license 142, Commercial Registration 4030391463
Email: lab@proficiencylab.com www.proficiencylab.com Mob.:0552210350
30 St. - Ar Rabwah Dist. - Jeddah - Kingdom of Saudi Arabia